YNK-DBR No. 142
Date 30.01.2020

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No: First and Final Bill

Date 2018

AEE ..... S.B.R. No: 63/19-20 DATE ..... Dated 04.1.2020

Division: **Yelahanka** Sub-Division: **Yelahanka Sub Division**

Bill Received No. Dated Divisional P-3727 Cash Book Voucher No. Dated

Sub Divisional **Work Code: 001-20-000005**

Schedule Docket No. Head of Account: Est.Cost- **90 Lakhs**

Name of Work: **Improvements to roads and drains at AK Colony and surrounding areas in Ward No. 01 of Yelahanka Sub division**

Name of Contractor and Full Address: **M/s. Technical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhasyam Circle Bangalore: 560010.**

Reference to Agreement No: **BBMP/EE/YNK.D/W.O/161/2019-20** Date: **08-11-2019**

Certified that the measurements were taken by me on 03-01-2020 and recorded of Pages 492603 to 492606 of measurement Book No. 4927 ,and that the work is satisfactorily executed.

Asst Executive Engineer Yelahanka Sub Division KRIDL BBMP Bangalore

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 3/1/2020 ..... and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Asst. Executive Engineer Yelahanka Sub. Division (BBMP Ynk. Zn) Yelahanka, Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being ..... percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No ..... Amount adjusted towards cash advance recovery of
   b) Payments Now made { cost store or other material supplied / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Gross Amt =Rs 8825540-00
FSD =Rs 441277-00
CGST = Rs 388800-00
SGST = Rs 388800-00
IT = Rs 176511-00
LC = Rs 88256-00
CBF = Rs 8823-00
unadjustments items
Total amount adjusted = Rs 9437600
Security = Rs 966843-00
Net Amt=Rs 7858697-00

Asst Executive Engineer Yelahanka Yeshwanthpur Sub Division KRIDL BBMP Bangalore

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness
1.
2.

Asst Executive Engineer Yelahanka Yeshwanthpur Sub Division KRIDL BBMP Bangalore

Signature of Contractor

Dated

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Stamp

Audited & Admitted for Rs. 8825540-00

7858697-00 by Cheque and Rs. 966843-00

Executive Engineer

Accts Supdt. Yelahanka Division BBMP

Exe. Engineer Yelahanka Division BBMP

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remarks
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work .	Cum	331.88	-	-	-	331.59	111.30	36905.97	331.59	36906	
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Cum	609.8	-	-	-	609.80	215.28	131277.74	609.80	131278	
3	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Cum	339.95	-	-	-	339.95	5421.90	1843174.91	339.95	1843175	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification and as per the directions of the Engineer-in-charge of the work .	Cum	178.16	-	-	-	178.16	7070.20	1259626.83	178.16	1259627	
5	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Tonne	11.68	-	-	-	11.68	73992.24	864229.56	11.68	864229	
6	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications. and as per the directions of the Engineer-in-charge of the work . (Data Rate)	Sqm	627.3	-	-	-	627.30	2337.00	1466000.10	627.30	1466000	

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remarks
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge	Nos	893	-	-	-	893.00	432.48	386204.64	893.00	386205	
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces,,with materials, labour complete as per specifications. As per the direction of Engineer incharge	Sqm	160.8	-	-	-	160.72	84.80	13629.06	160.72	13629	
9	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and As per the direction of Engineer incharge	Cum	519.11	-	-	-	519.11	63.94	33191.89	519.11	33192	
10	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and As per the direction of Engineer incharge	Cum	48.51	-	-	-	48.50	1994.92	96755.61	48.50	96756	

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remarks
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
11	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS 383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.. As per the direction of Engineer incharge	Cum	259.55	-	-	-	259.55	5210.96	1352504.67	259.55	1352505	
12	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift. (As per the direction of Engineer incharge	Sqm	1730.35	-	-	-	1730.35	72.08	124723.63	1730.35	124724	
		Sub Total							7608224		7608224	
		GST 12%									912987	
		Add KRIDL @ 4%									304329	
		Total Amount									8825540	

Asst. Engineer
Yelahanka / Yeshwanthpura Sub Division,
KRIDL, BBMP, Bangalore

Certificate

1.The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. Thereare no departmental issues for this work

Contractor

Asst Engineer

Asst Executive Engineer

Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore